



Somers Fire & Rescue Department
Captain Joe Scruggs, Fire Inspector
P.O. Box 197, Somers, WI 53171
jscruggs@somers.org
(262) 620-3285

HYDROSTATIC INSPECTION CHECK LIST

Pre Inspection:

- Have approved plans and permit available
- Notify Inspector at time of pump up (2 hours prior to inspection)

Inspection:

- Identify on plans area(s) to be inspected
- Hydrostatic inspection for underground pipe and sprinkler systems IS 200 PSI for 2 hours
- System IS isolated/check at working pressure
- Check system for leaks
- Check that gauge is at zero prior and after test
- System shall be full of water – no air in system

Piping and Supports:

- Check that piping, configuration, and support materials are as per plans
- Check piping and supports are per manufacturer's requirements
- Check for leak at all connections
- Check that the FDC is included in the hydrostatic test

COMPLETE TEST AND INSPECTION FORM WITH SIGNATURES